							Proje	c t: 8	3002	34																			
	A	NTE	T14				CHEDULE CO Job #80023	4																					
June				ID DESCRIPTION	APPR	APPROX. QTY			July				J			Ju	July			July						Gen Notes	Materials	Trucking	g QA/Q
SM	TW	V TH F	S					S	M	Т	W TF	I F	S	S	М	ΓΙν	N TI	H F	S	S	M	T V	V T	Ή	FS				
		7 28 29			QTY	U/M		1	2		4 5		7	8	9 1	0 1:	1 12	2 13	14	15	16	17 18	8 1	19	20 21				
				1 Saw Cut Ramps (North to South)	72	EA	BCC																			8AM Onsite			No
				2 Pavement Repairs	1,224	Ton	GCC/PRS																					4 SO	
				3 Ramp/Curb Demo CR67, CR65, CR64	3	EA	GCC																			Mini, Crew, Dump Site		1 SO	
				4 Pour ADA Ramps/Curbs CR67, CR 65, CR64	3	EA	HCC																			Dan Jones 7AM			
				5 Ramp/Curb Demo CR61,CR60, CR59, CR58	4	EA	GCC																					1 SO	
				6 Pour ADA Ramps/Curbs CR61, CR60, CR 59, CR58	4	EA	HCC																			Dan Jones 7AM			
				7 Ramp/Curb Demo CR54,CR52, CR51, CR47	4	EA	GCC																			Dun Jones 77 (14)		1 SO	
		+++		-	-																					D		1 30	
	-		-	8 Pour ADA Ramps/Curbs CR54, CR52, CR 51, CR47	4	EA	HCC	1								-										Dan Jones 7AM			-
				9 Ramp/Curb Demo CR43,CR42, CR40, CR39	4	EA	GCC																_					1 SO	
				10 Pour ADA Ramps/Curbs CR43, CR42, CR 40, CR39	4	EA	HCC																			Dan Jones 7AM			
				11 Ramp/Curb Demo CR38, CR36, CR34, CR33	4	EA	GCC																						
				12 Pour ADA Ramps/Curbs CR38, CR36, CR34, CR33	4	EA	HCC																						
				13 Ramp/Curb Demo CR29, CR32, CR26, CR27	4	EA	GCC																						
				14 Pour ADA Ramps/Curbs CR29, CR32, CR26, CR27	4	EA	HCC																						
				15 Ramp/Curb Demo CR18, CR20, CR16, CR15	4	EA	GCC																						
				16 Pour ADA Ramps/Curbs CR18, CR20, CR16, CR15	4	EA	HCC																						
				17 Ramp/Curb Demo CR9, CR8, CR5, CR2	4	EA	GCC																						
				18 Pour ADA Ramps/Curbs CR9, CR8, CR5, CR2	4	EA	HCC																						
				19 Ramp/Curb Demo CR66, CR63, CR57, CR53	4	EA	GCC																						
				20 Pour ADA Ramps/Curbs CR66, CR63, CR57, CR53	4	EA	HCC																						
			_	21 Ramp/Curb Demo CR56, CR50, CR49, CR48	4	EA	GCC																						
				22 Electrical Ground Work (Signal Mod #3 & #4)	5	EA	NEE																			Survey Request			
Working Hours 7AM to 7PM			Į.	Lane Closure Restrictions (Entire Project): First Friday of Every Month 3PM to																						Camas Police	360-834-4151		
				7PM, May 12th, July 2nd-July 6th, July 7th, July 27th - July 28th, August 17th to August 18th, August 25th, September 27th, October 24th. Lane										1	. 1	1	1	1			1 1	1	1	1	-	Camas Fire	360-833-2042		
				Closure Restrictions (NE Leadbetter and NE 6th ave): October 20th and October										8	8	8	8	8			8 8	8	8	8	3	Camas School District	360-335-3000		
				27th. <u>Lane</u> Number of PCMS's										C	0	0	0	0			0 0	0	0	0)				
				Closure Restrictions (NE 23rd Ave and NE 6th Ave): June 2nd	<u>Lane</u>																								
			9	Closure Restrictions (NE Leadbetter and NW Lake Rd): August 18th																			T						

Subcontrac	or Acronym:	Shif	t Legend	Tru	king Acronym:	
GCC	Granite Construction Company		Day Shift	SO	Solo	
D&H	D&H Flagging		Night Shift	TP	Truck and Pup	
NEE	Northeast Electric		Canceled Due to Weather	TR	Truck and Transfer	
JN	Jonnic		Holiday No Work	SS	Super Solo	
AAL	Apply-A-Line			BD	Belly Dump	
HCC	Hildebrand Concrete Construction			SD	Side Dump	
KT	KT Contracting					
PRS	PR Systems					
OEI	O'Bunco Engineering International					

Page 1 9:04 AM 6/27/2018